NC/QC/YPD/2020-21/SP/W3-1-PCC8 **Date: 07-10-2020**

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	63.80	0 -20	30- 70
10mm	29.25	0 -5	10- 35
4.75mm	3.75	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	97.60	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	83.10	60-95	75-100	85-100	
01.18	71.35	30-70	55-90	75-100	
600.mic	46.90	15-34	35-59	60-79	
300.mic	24.70	5-20	8-30	12-40	
150.mic	8.55	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT ★ Bangalore ★

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-C9 Date: 09-10-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**164min**	Shall not be less than 30 min
2	Final setting time	**275 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.13%**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.07mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.52N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-PCC9 **Date: 09-10-2020**

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	66.45	0 -20	30- 70
10mm	31.80	0 -5	10- 35
4.75mm	4.05	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	98.25	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	84.60	60-95	75-100	85-100	
01.18	72.10	30-70	55-90	75-100	
600.mic	48.50	15-34	35-59	60-79	
300.mic	24.05	5-20	8-30	12-40	
150.mic	7.60	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-C10 Date: 12-10-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**158 min**	Shall not be less than 30 min
2	Final setting time	**275 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.19%**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.05mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.36 N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-PCC10 **Date: 12-10-2020**

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	65.25	0 -20	30- 70
10mm	27.70	0 -5	10- 35
4.75mm	3.85	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	94.15	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	83.55	60-95	75-100	85-100	
01.18	71.35	30-70	55-90	75-100	
600.mic	46.90	15-34	35-59	60-79	
300.mic	22.05	5-20	8-30	12-40	
150.mic	5.75	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.

Page No. 1/1,

NEWZEN CONSULTANT Bangalore

Scanned with CamScanner

Date: 14-10-2020

NC/QC/YPD/2020-21/SP/W3-1-C11

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	156 min	Shall not be less than 30 min
2	Final setting time	275min	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	2.18%	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	2.05mm	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	28.69 N/Sq mm	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-PCC11 **Date: 14-10-2020**

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	64.80	0 -20	30- 70
10mm	31.70	0 -5	10- 35
4.75mm	4.05	-----	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	93.20	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	82.05	60-95	75-100	85-100	
01.18	75.35	30-70	55-90	75-100	
600.mic	44.80	15-34	35-59	60-79	
300.mic	22.10	5-20	8-30	12-40	
150.mic	7.95	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

Date: 16-10-2020

NC/QC/YPD/2020-21/SP/W3-1-C12

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	165min	Shall not be less than 30 min
2	Final setting time	280 min	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	2.13%	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	2.09mm	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	28.54 N/Sq mm	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT ★ Bangalore ★

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-PCC12 **Date: 16-10-2020**

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	63.70	0 -20	30- 70
10mm	28.15	0 -5	10- 35
4.75mm	3.85	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	97.25	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	81.05	60-95	75-100	85-100	
01.18	73.15	30-70	55-90	75-100	
600.mic	47.50	15-34	35-59	60-79	
300.mic	23.05	5-20	8-30	12-40	
150.mic	7.60	0-10	0-10	0-10	

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-CE1 **Date: 15-10-2020**

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**164 min**	Shall not be less than 30 min
2	Final setting time	**275min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.03%**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.18 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.46N/Sq mm**	Shall not be less than 27 N/Sqmm

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-FA1 **Date: 15-10-2020**

1. TESTING OF FINE AGGREGATES :

Sub: Testing of Fine Aggregates.

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size,mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -II	
04.75	**97.25**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**83.10**	60-95	75-100	85-100	
01.18	**71.25**	30-70	55-90	75-100	
600. mic	**47.85**	15.34	35-59	60-79	
300.mic	**22.35**	5-20	8-30	12-40	
150.mic	**7.85**	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	Test Conducted	Sample	Results	**Requirements** as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Bulking of Sand	001	**17.64%**	-----
2	Silt Content	----	**0.58%**	Not more than 8%
3	Specific Gravity	----	**2.61**	-------

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT ★ Bangalore ★

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-CA1

Date: 15-10-2020

1. TESTING OF COARSE AGGREGATES (20 mm):

Sub: Testing of Construction Materials.

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	20 mm Sample	Single size	Graded
40 mm	100.00	100.00	100.00
20 mm	96.20	85-100	90 - 100
10 mm	41.75	0 - 20	25 - 55
4.75 mm	3.95	0 - 5	0 - 10

TABLE 1.2 :

SL No	Test conducted	Results	Requirements as per IS:383-1970 & Tests Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	26.74%	Not to exceed 25 %
2.	Crushing value	28.92 %	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-S1 **Date: 15-10-2020**

1. TEST REPORT ON REINFORCEMENT STEEL:

Sub: Testing of Reinforcement Steel of diameter 10 and 12 mm **TMT Steel.**

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

TABLE – 1

SL No	Details	For 10 mm		For 12 mm	
		Test Results	Min Req. as per IS 1786-2008	**Test Results**	Min Req. as per IS 1786-2008
01	Observed diameter of bar	**10.0 mm**	10.0 mm	**12.0 mm**	12.0 mm
02	Observed Wt/m Length **Kg/m**	**0.621**	0.567	**0.893**	0.834
03	Proof stress/Yield stress, fy , **N/mm^2**	**560.0**	500.0	**556.0**	500.0
04	Bend/ Re bend Test	**Ok**	---	**Ok**	---
05	Percentage of Elongation, %	**19.50**	12.00	**20.70**	12.00
06	Ultimate Tensile Strength **N/mm^2**	**638.0**	545.0	**625.0**	545.0

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-CB1

Date: 27-10-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	20-10-20	27-10-20	07	22500	370	16.44	**16.67**
	002	"	"	"	"	380	16.89	
	003	"	"	"	"	375	16.67	

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

Page No. 1/1,

Scanned with CamScanner

NC/QC/YPD/2020-21/SP/W3-1-CB2 **Date: 29-10-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	22-10-20	29-10-20	07	22500	380	16.89	**16.81**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	385	17.11	

The result of the materials tested meets the standards and hence can be used for the work.

NEWZEN CONSULTANT Bangalore

Page No. 1/1,

Scanned with CamScanner